



**Quarterly Report  
Q2 2024  
Consent Decree Civil No. AMD 05-2028**

**April 1, 2024  
Through  
June 30, 2024**

Baltimore County, MD  
Department of Public Works and Transportation

PURSUANT TO PARAGRAPH 19, OF THE CONSENT DECREE CIVIL NO. AMD 05-2028 BETWEEN BALTIMORE COUNTY AND THE UNITED STATES ENVIRONMENTAL PROTECTION AGENCY, DEPARTMENT OF JUSTICE AND THE MARYLAND DEPARTMENT OF THE ENVIRONMENT



**Table of Contents**

i. Executive Summary ..... 3

ii. Introduction ..... 5

iii. Non-Pump Station and Pump Station SSO Structure Discharges ..... 5

iv. Capital Improvement Project Status ..... 5

v. Collection System Inspection ..... 6

vi. SRRR Plan Implementation/Progress ..... 6

vii. FOG Program ..... 6

viii. Supplemental Environmental Project Status ..... 6

ix. Compliance Summary ..... 6

Attachment A - Discharges from Pump Station and Non-Pump Station Overflow Structures ..... 8

Attachment B – Summary of Active Consent Decree Capital Improvement Projects ..... 14

Attachment C - CCTV in Response to an SSO ..... 21

Attachment D - Building Backups Summary ..... 23



## **i. Executive Summary**

Baltimore County's implementation of the Corrective Actions recommended within the Sewershed Repair, Replacement and Rehabilitation (SRRR) Plans is ongoing through the 2<sup>nd</sup> Quarter of 2024. This report discusses and documents progress made during the reporting period. In addition to the planning, design and construction of capital projects, the County continues to plan and prioritize operation/maintenance work. Below is a summary of Consent Decree project status at the end of Q2 2024.

More detailed project information is contained in **Attachment B**.

### **Notable construction completion and accomplishments during the quarter:**

- Corsica Force Main Replacement (21082 SX0)
- Powder Mill Relief Sewer Phase II (20118 SX0)
- Stansbury Manor Pumping Station Replacement (21035 SX0)
- Continued Implementation of the Asset Management Plan
- SSO Monitoring and Reporting
- SSO Overflow Response Plan

### **In Construction:**

- Cockeysville Force Main & Texas Pump Station Influent Pipe Rehabilitation (21163 SX0)
- Dundalk Sewershed Sewer Rehabilitation (23003 SX0)
- East Branch Herring Run Relief Sewer- SSOs 41 & 129 (14117 SX0)
- Long Quarter North Sewer Rehabilitation (23002 SX0)
- Long Quarter South Sewer Rehabilitation (21001 SX0)
- Lynch Road Relief Sewer (21092 SX0)
- North Point Boulevard Relief Sewer (21093 SX0)
- Orems Basin 03 Relief Sewer (21144 SX0)
- Patapsco Basin 7 Rehabilitation-Roads/Off Road (17107 SX0)
- Redhouse Run Pipeline Rehabilitation Phase I (21002 SX0)
- Redhouse Run Pipeline Rehabilitation Phase II (21020 SX0)
- Trappe Road Relief Sewer (20130 SX0)

### **Construction Advertisement Preparation for:**

- Gray Manor Interceptor Rehabilitation - Task 12 (21202 SX0)
- Patapsco Sewershed Structural Rehabilitation (19007 SX0)

### **Currently under Design:**

- Duck Creek Structural Rehabilitation
- Gunpowder Pump Station to Whitmarsh Pump Station System Improvement
- Gunpowder Relief Sewer
- Gunpowder Sewer Structural Repairs (Off-Road)
- Herring Run Sewer Structural Rehabilitation Phase II



- Jennifer Branch Relief Sewer (20127 SX0)
- Long Quarter South Interceptor Rehabilitation
- Long Quarter Force Main Replacement
- Powder Mill Relief Sewer Phase III
- Redhouse Run Interceptor Relief Sewer
- Redhouse Run Pipeline Rehabilitation Phase III
- Stansbury Manor Force Main Replacement (19317 SX0)
- Stemmers Run Basins 02B and 03 Rehabilitation Off Road (15269 SX0)
- Stemmers Run Basin SR05 and SR06 Sewer Rehabilitation (19002 SX0)
- Whitemarsh Sewer Structural Rehabilitation- East (20151 SX0)
- Whitemarsh Sewer Structural Rehabilitation- West (19031 SX0)

**In Condemnation:**

- Glen Echo Interceptor Relief Sewer (21096 SX0)

**Assessment/Analysis Ongoing work for:**

- Redhouse Run Equalization Tank
- Whitemarsh (Old) Force Main Re-assessment



## ii. Introduction

Pursuant to Paragraph 19 of the Consent Decree between Baltimore County (County) and the United States Environmental Protection Agency (EPA), the Department of Justice (DOJ), and the Maryland Department of the Environment (MDE), this document constitutes the required Quarterly Report (VI. Reporting Requirements, 19. Quarterly Reporting) for the period **April 1, 2024** through **June 30, 2024**. This Quarterly Report includes SSO structures, construction projects, collection system inspection, SRRR Plan implementation, FOG Program modification, Supplemental Environmental Projects, compliance issues, historical information, work progress and contracts in place during the reporting period.

This quarterly report documents activities and progress of Baltimore County towards compliance with the requirements set forth in the Consent Decree and documents only activity during the quarter being reported including:

- Non-Pump Station and Pump Station SSO structure discharges
- Construction project status
- Collection system inspection
- SRRR plan implementation
- FOG Program
- Supplemental Environmental Projects
- Compliance issues
- Collection system cleaning
- Performance Assessment preparation

## iii. Non-Pump Station and Pump Station SSO Structure Discharges

Discharges from Pump Station and Non-Pump Station SSO structures is included in **Attachment A**.

A summary of Non-Pumping Station overflow structure monitoring is included in **Attachment A1**.

## iv. Capital Improvement Project Status

A summary of all active Consent Decree related Capital Improvements is provided in **Attachment B** including:

- Planning
- Design
- Right-of way/entry negotiation and/or acquisition
- Permitting
- Construction
- Substantial Completion
- Operation



**v. Collection System Inspection**

The County has completed all gravity sewer line inspections required under Paragraphs 8 and 15 of the Consent Decree. The County continues compliance with all gravity line CCTV inspections within the required 10 working days of the occurrence of an overflow for each SSO that occurred during this reporting period. **Attachment C** details the County's inspection response to each of the overflows that occurred during the reporting period.

**vi. SRRR Plan Implementation/Progress**

The SRRR Plans contain numerous capital improvement projects in a variety of locations and stages of planning, design, and construction. A summary of all active capital improvement projects that are associated with Baltimore County's Consent Decree is provided in **Attachment B**. The implementation of the improvement projects is proceeding; however, acquisition of required rights-of-way and regulatory permits may require a significant period thereby resulting in possible delays to complete the projects.

The County's implementation of improvement projects contained within the SRRR Plans for meter basins that exhibited excessive I/I and design-storm simulated model-predicted SSOs included the comprehensive rehabilitation of all pipe segments and manholes, increased hydraulic capacity, and/or testing and repair of sewer house connections and laterals. Some of the recommended repairs were revised based on design preparation and review of improvement projects. Additionally, some sewer/manhole/lateral repairs that were included in the SRRR Plans may be revised based on a review of the original and updated inspection data completed during construction. The County is using data from the asset management program to revise the scope of work for some SRRR-related projects.

When reporting on construction projects, the County uses the definition of substantial completion contained in the Consent Decree, which is the date the project can be used to accomplish the purposes for which it was intended.

**vii. FOG Program**

The County has completed implementation of the FOG Program Modification Plan.

**viii. Supplemental Environmental Project Status**

Completed.

**ix. Compliance Summary**

**i) Consent Decree projects or requirements certified as complete during the reporting period:**

The County completed implementation of the Eastpoint SRRR Plan.


**ii) Problems that may prevent the County from meeting future Consent Decree compliance deadlines:**

None.



---

I certify under penalty of law that this information was prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my directions and my inquiry of the person(s) who manage the system, or the person(s) directly responsible for gathering the information, the information is, to the best of my knowledge and belief, true, accurate, and complete.



\_\_\_\_\_  
Lisa K. Eicholtz, PE  
Bureau Chief, Engineering and Construction

Control Document No. 527



## **Attachment A - Discharges from Pump Station and Non-Pump Station Overflow Structures**





### Pump Station Overflow Structures

<b>Pump Station Name</b>	Oak Forest Park
<b>Address</b>	407 Seminole Avenue
<b>Date Of Discharge</b>	4/2/2024
<b>Duration Of Overflow</b>	1 hour 54 minutes
<b>Date Of Relevant Weather Conditions</b>	4/2/2024
<b>Description Of Relevant Weather Conditions</b>	Rain
<b>Gallons Discharged</b>	20,697
<b>Receiving Waters</b>	Tributary to Patapsco River
<b>Identified Cause</b>	Heavy rains inundated wastewater collection system that caused high flows to the pump station.
<b>Details Of Corrective Action Taken or Planned</b>	Heavy rains subsided.

<b>Pump Station Name</b>	Oak Forest Park
<b>Address</b>	407 Seminole Avenue
<b>Date Of Discharge</b>	4/3/2024
<b>Duration Of Overflow</b>	6 hour 46 minutes
<b>Date Of Relevant Weather Conditions</b>	4/3/2024
<b>Description Of Relevant Weather Conditions</b>	Rain
<b>Gallons Discharged</b>	71,498
<b>Receiving Waters</b>	Tributary to Patapsco River
<b>Identified Cause</b>	Heavy rains inundated wastewater collection system that caused high flows to the pump station.
<b>Details Of Corrective Action Taken or Planned</b>	Heavy rains subsided.

### Non-Pump Station Overflow Structures – Metered

<b>Name</b>	Southern Cross Drive
<b>SSO ID</b>	23A
<b>Address</b>	Southern Cross Dr. & Parsons Ave.
<b>Date of Discharge</b>	4/2/2024
<b>Duration of Overflow</b>	1 hour
<b>Date of Relevant Weather Conditions</b>	4/2/2024
<b>Description of Relevant Weather Conditions</b>	Rain
<b>Net Gallons Discharged</b>	4,422
<b>Receiving Waters</b>	Gwynns Falls
<b>Identified Cause</b>	Insufficient wet weather hydraulic capacity.
<b>Details of Corrective Action Taken or Planned</b>	The County is constructing a relief sewer to increase capacity and eliminate the SSO structures. Construction is complete for Phase I and Phase II projects. The Phase III project requires Baltimore City approvals and permits and those approval and permits are pending. The County will submit a second time of performance extension request to eliminate the overflow structures when the construction notice to proceed has been issued for the Phase III project.



<b>Name</b>	Southern Cross
<b>SSO ID</b>	23B
<b>Address</b>	3909 Southern Cross Drive
<b>Date of Discharge</b>	4/2/2024
<b>Duration of Overflow</b>	1 hour 12 minutes
<b>Date of Relevant Weather Conditions</b>	4/2/2024
<b>Description of Relevant Weather Conditions</b>	Rain
<b>Net Gallons Discharged</b>	7,099
<b>Receiving Waters</b>	Gwynns Falls
<b>Identified Cause</b>	Insufficient wet weather hydraulic capacity.
<b>Details of Corrective Action Taken or Planned</b>	The County is constructing a relief sewer to increase capacity and eliminate the SSO structures. Construction is complete for Phase I and Phase II projects. The Phase III project requires Baltimore City approvals and permits and those approval and permits are pending. The County will submit a second time of performance extension request to eliminate the overflow structures when the construction notice to proceed has been issued for the Phase III project.

<b>Name</b>	Overbrook Road
<b>SSO ID</b>	118
<b>Address</b>	Overbrook Road & Medwick Garth
<b>Date of Discharge</b>	4/2/2024
<b>Duration of Overflow</b>	2 hours 54 minutes
<b>Date of Relevant Weather Conditions</b>	4/2/2024
<b>Description of Relevant Weather Conditions</b>	Rain
<b>Net Gallons Discharged</b>	164,845
<b>Receiving Waters</b>	Maiden's Choice Creek
<b>Identified Cause</b>	Insufficient wet weather hydraulic capacity.
<b>Details of Corrective Action Taken or Planned</b>	The County continues to meet and coordinate with Baltimore City to complete the needed hydraulic improvements to the downstream collection system, which is maintained by the City.



<b>Name</b>	Southern Cross Drive
<b>SSO ID</b>	23A
<b>Address</b>	Southern Cross Dr. & Parsons Ave.
<b>Date of Discharge</b>	4/3/2024
<b>Duration of Overflow</b>	6 hours 13 minutes
<b>Date of Relevant Weather Conditions</b>	4/3/2024
<b>Description of Relevant Weather Conditions</b>	Rain
<b>Net Gallons Discharged</b>	50,471
<b>Receiving Waters</b>	Gwynns Falls
<b>Identified Cause</b>	Insufficient wet weather hydraulic capacity.
<b>Details of Corrective Action Taken or Planned</b>	The County is constructing a relief sewer to increase capacity and eliminate the SSO structures. Construction is complete for Phase I and Phase II projects. The Phase III project requires Baltimore City approvals and permits and those approval and permits are pending. The County will submit a second time of performance extension request to eliminate the overflow structures when the construction notice to proceed has been issued for the Phase III project.

<b>Name</b>	Southern Cross
<b>SSO ID</b>	23B
<b>Address</b>	3909 Southern Cross Drive
<b>Date of Discharge</b>	4/3/2024
<b>Duration of Overflow</b>	6 hours 2 minutes
<b>Date of Relevant Weather Conditions</b>	4/3/2024
<b>Description of Relevant Weather Conditions</b>	Rain
<b>Net Gallons Discharged</b>	40,735
<b>Receiving Waters</b>	Gwynns Falls
<b>Identified Cause</b>	Insufficient wet weather hydraulic capacity.
<b>Details of Corrective Action Taken or Planned</b>	The County is constructing a relief sewer to increase capacity and eliminate the SSO structures. Construction is complete for Phase I and Phase II projects. The Phase III project requires Baltimore City approvals and permits and those approval and permits are pending. The County will submit a second time of performance extension request to eliminate the overflow structures when the construction notice to proceed has been issued for the Phase III project.



Name	Overbrook Road
SSO ID	118
Address	Overbrook Road & Medwick Garth
Date of Discharge	4/3/2024
Duration of Overflow	4 hours 2 minutes
Date of Relevant Weather Conditions	4/3/2024
Description of Relevant Weather Conditions	Rain
Net Gallons Discharged	140,083
Receiving Waters	Maiden's Choice Creek
Identified Cause	Insufficient wet weather hydraulic capacity.
Details of Corrective Action Taken or Planned	The County continues to meet and coordinate with Baltimore City to complete the needed hydraulic improvements to the downstream collection system, which is maintained by the City.

Name	Overbrook Road
SSO ID	118
Address	Overbrook Road & Medwick Garth
Date of Discharge	5/27/2024
Duration of Overflow	19 minutes
Date of Relevant Weather Conditions	5/27/2024
Description of Relevant Weather Conditions	Rain
Net Gallons Discharged	3,293
Receiving Waters	Maiden's Choice Creek
Identified Cause	Insufficient wet weather hydraulic capacity.
Details of Corrective Action Taken or Planned	The County continues to meet and coordinate with Baltimore City to complete the needed hydraulic improvements to the downstream collection system, which is maintained by the City.



Attachment A1: Summary of Non-Pumping Station Overflow Structure Monitoring

Date of Rain Event		April 2024		May 2024		June 2024		Total Overflows
SSO Name	SSO ID	Rainfall Max/Total	Over-flows	Rainfall Max/Total	Over-flows	Rainfall Max/Total	Over-flows	
Alter Road	22	1.23/4.31	-	0.51/4.02	-	1.07/2.64	-	-
Southern Cross Drive	23A		2		-		2	
Southern Cross/Parsons	23B		2		-		2	
Patterson Avenue	24		-		-		-	
Nunnery Lane	116	1.34/4.77	-	1.51/4.35	-	1.01/2.58	-	-
Briarwood Road	117		-		-		-	
Overbrook Road & Medwick Garth	118		2		1		3	
Marnat Road	113	0.89/4.23	-	1.16/4.46	-	0.96/2.22	-	-
Aiken Avenue	41	1.10/3.68	-	0.37/3.88	-	0.93/2.46	-	-
Queen Anne Drive	129		-		-		-	



## **Attachment B – Summary of Active Consent Decree Capital Improvement Projects**



## CD Paragraph: P7 SSO Elimination

### Sewershed: Gwynns Falls

**Project:** Powder Mill Relief Sewer Phase III

**Status:** On May 12, 2022 the County issued Design Notice to Proceed. The design consultant is coordinating with Baltimore City to get the City approvals and permits.

### Sewershed: Herring Run

**Project:** Contract 14117 SX0 East Branch Herring Run Relief Sewer (SSOs 41 & 129)

**Status:** Construction work is ongoing. The County submitted a time of performance extension request to EPA on February 19, 2024. The revised requested CD deadline is September 3, 2025.

### Sewershed: West Low Level

**Project:** Elimination of SSOs 116,117 & 118

**Status:** On June 22, 2016 the County submitted a time extension request with an undetermined SSO elimination date. A second time extension request with a definitive SSO elimination date will be submitted after Baltimore City shares with the County their proposed downstream corrective actions and construction schedule. The County continues to meet and coordinate with Baltimore City to complete the needed hydraulic improvements to the downstream collection system, which is maintained by the City of Baltimore.

### Sewershed: Jones Falls

**Project:** Elimination of SSO 113

**Status:** On June 22, 2016, the County submitted a time extension request with an undetermined SSO elimination date. A second time extension request with a definitive SSO elimination date will be submitted after Baltimore City shares with the County their proposed downstream corrective actions and construction schedule. The County continues to meet and coordinate with Baltimore City to complete the needed hydraulic improvements to the downstream collection system, which is maintained by the City of Baltimore.



## CD Paragraph: P10 SRRR Plans

### Sewershed: Delmar

**Project:** Contract 20196 SX0 Glen Echo Interceptor Relief Sewer

**Status:** The County advertised the construction contract on September 8, 2023. Bid Opening is on hold indefinitely until the condemnation process is resolved.

**Project:** Lodge Forest Manor Force Main Cleaning

**Status:** Based on the C-Factor test results, this project is eliminated. The C-factor results indicate it is performing at the same level as an assumed new ductile iron pipe so the County will not move forward with cleaning as it is not warranted.

### Sewershed: Duck Creek

**Project:** Duck Creek Structural Rehabilitation

**Status:** Design work has been completed and all the permits and right of entry agreements have been obtained. Waiting for Mylars to be signed by SCD. The County anticipates advertising the project soon.

### Sewershed: Dundalk

**Project:** Contract 23003 SX0 Dundalk Sewershed Sewer Rehabilitation

**Status:** Construction is ongoing.

### Sewershed: East Point

**Project:** Eastpoint Force Main Relocation - Task 02

**Status:** The force main condition assessment did not identify any reason to revise the current force main, which is functioning as designed. Per the asset management program, the force main is considered in good structural and operational condition and is considered as non-priority. Therefore, no corrective action is necessary at this time.

### Sewershed: Gray Manor

**Project:** Contract 21202 SX0 Gray Manor Interceptor Rehabilitation - Task 12

**Status:** Design work has been completed and the County is preparing the advertisement package. The County anticipates advertising the project soon.

**Project:** Contract 21092 SX0 Lynch Road Relief Sewer





**Status:** Construction is ongoing.  
**Project:** Contract 21093 SX0 North Point Boulevard Relief Sewer  
**Status:** Construction is ongoing.  
**Project:** Contract 20130 SX0 Trappe Road Relief Sewer  
**Status:** Construction is ongoing.

### **Sewershed: Gunpowder**

**Project:** Gunpowder Relief Sewer  
**Status:** The County is continuing with design work, permitting and property easement acquisition.  
**Project:** Gunpowder Sewer Structural Repairs (Off Road)  
**Status:** The County is continuing design work, permitting, and obtaining right-of-entry agreements.  
**Project:** Contract 20127 SX0 Jennifer Branch Relief Sewer  
**Status:** The County is continuing with design work, permitting and property easement acquisition.

### **Sewershed: Herring Run**

**Project:** Herring Run Sewer Structural Rehabilitation Phase II  
**Status:** The County is preparing Bid Ready documents and anticipates advertising the construction contract soon.

### **Sewershed: Long Quarter**

**Project:** Long Quarter Force Main Replacement  
**Status:** The project is currently in design, permitting and easement acquisition. The County submitted a time extension letter on April 11, 2024. The Consent Decree deadline requested for completion of the Long Quarter SRRR plan is November 24, 2027.



**Project:** Contract 23002 SX0 Long Quarter North Sewer Rehabilitation  
**Status:** Bid-opening for the construction project was May 15, 2024. Award process ongoing with construction NTP expected in Q3.

**Project:** Contract 21001 SX0 Long Quarter South Sewer Rehabilitation  
**Status:** Award process ongoing with construction NTP expected in Q3.

**Project:** Long Quarter South Interceptor Rehabilitation  
**Status:** There is a water project that overlaps the proposed buried bypass with this project. County is revising plans and schedule to accommodate design, resubmit environmental permitting and right-of-entry acquisition.

### **Sewershed: Orem**

**Project:** Contract 21144 SX0 Orem Basin 03 Relief Sewer  
**Status:** Construction is On-Hold. Only part of the CD required work is complete with the current project. Construction completed under contract (21144 SX0) has improved the sewer system capacity.

### **Sewershed: Patapsco**

**Project:** Contract 17107 SX0 Patapsco Basin 7 Rehabilitation  
**Status:** Construction is ongoing.

**Project:** Contract 19007 SX0 Patapsco Sewershed Structural Rehabilitation  
**Status:** Design work completed and all right-of-entry negotiations have been obtained. Permitting is ongoing. The County anticipates advertising the construction contract soon.

### **Sewershed: Redhouse Run**

**Project:** Contract 21002 SX0 Redhouse Run Pipeline Rehabilitation Phase I  
**Status:** Construction is ongoing

**Project:** Contract 21020 SX0 Redhouse Run Pipeline Rehabilitation Phase II  
**Status:** Construction is ongoing.

**Project:** Redhouse Run Pipeline Rehabilitation Phase III



**Status:** The County is continuing with pre-final design work and obtaining permit and right-of-entry acquisitions.

**Project:** Redhouse Run Interceptor Relief Sewer

**Status:** Design, Permitting and Easement Acquisition are ongoing. Final design will require revisions due to coordination with EPA 68<sup>th</sup> Street Superfund site mitigation plan.

### **Sewershed: Stemmers Run**

**Project:** Contract 19002 SX0 Stemmers Run Basin SR05 and SR06 Sewer Rehabilitation

**Status:** Design work completed and all property easement acquisitions have been obtained. The County is continuing with permit acquisition.

**Project:** Contract 15269 SX0 Stemmers Run Basins 02B and 03 Rehabilitation (Off Road)

**Status:** The County is preparing Bid Ready documents and anticipating advertising the construction contract soon.

### **Sewershed: Texas**

**Project:** Contract 21163 SX0 Cockeysville Force Main & Texas Pump Station Influent Pipe Rehabilitation

**Status:** Construction is ongoing.

### **Sewershed: Whitemarsh**

**Project:** Gunpowder Pump Station to Whitemarsh Pump Station System Improvement

**Status:** The County is continuing with design, permitting and property easement acquisition.

**Project:** Contract 20151 SX0 Whitemarsh Structural Sewer Rehabilitation (East)

**Status:** The County is continuing with design and permitting. All property easement acquisitions have been obtained.

**Project:** Contract 19031 SX0 Whitemarsh Sewer Structural Rehabilitation (West)

**Status:** Design work completed. The County is proceeding with permits and right-of-entry negotiations.



## CD Paragraph: P10 Assessment/Analysis Projects

### Sewershed: Redhouse Run

**Project:** Redhouse Run EQ Tank

**Status:** The County will complete additional investigation/assessment to determine if the project is needed.

### Sewershed: Whitemarsh

**Project:** Whitemarsh Force Main (Old) Re-Assessment

**Status:** The County issued the Notice to Proceed on January 15, 2024. Consultant will evaluate the internal and external condition of Force Main pipes, valves and provide a report.

## CD Paragraph: P13 Pump Stations

All Consent Decree Projects under Paragraph 13 have been completed successfully.



## **Attachment C - CCTV in Response to an SSO**



Date of SSO	Location	CCTV Inspection Date	Exemption
4/2/2024	3909 Southern Cross Drive SSO 23A		D
4/2/2024	Southern Cross Drive & Parsons Avenue SSO 23B		D
4/2/2024	Overbrook Road & Medwick Garth SSO 118		D
4/3/2024	3909 Southern Cross Drive SSO 23A		D
4/3/2024	Southern Cross Drive & Parsons Avenue SSO 23B		D
4/3/2024	Overbrook Road & Medwick Garth SSO 118		D
4/3/2024	11 Glencoe Avenue	4/4/2024	
4/17/2024	7 Runway Court	4/18/2024	
5/2/2024	1125 Stamford Road	5/3/2024	
5/21/2024	2421 Woodlands Road	5/22/2024	
5/27/2024	Overbrook Road & Medwick Garth SSO 118		D
5/30/2024	1011 Linden Road	5/31/2024	

Allowable Exemptions:

- A. The cause of the SSO was a blockage in a County-owned lateral adjacent to the gravity line segment and the County cleans the County-owned lateral.
- B. The cause of the SSO was a blockage in the gravity line segment and visible directly from the manhole.
- C. The County has previously CCTV inspected the line segment(s) due to an earlier blockage and the County is in the process of developing or implementing corrective action.
- D. The location is an identified overflow structure and is being monitored pursuant to Paragraph 7.C and the County is involved in a process designed to eliminate the overflow structure.



## **Attachment D - Building Backups Summary**



<b>Attachment D - Building Backups Summary</b>		
<b>APRIL 2024</b>	<b>MAY 2024</b>	<b>JUNE 2024</b>
4/2/2024 3243 RYERSON CIR, HALETHORPE, MD, 21227	5/3/2024 1125 STAMFORD RD, CARROLL, MD, 21229	6/1/2024 1903 QUEENSWAY, DUNDALK, MD, 21222
4/2/2024 3241 RYERSON CIR, HALETHORPE, MD, 21227	5/5/2024 8141 PLEASANT PLAINS RD, LOCH RAVEN, MD, 21286	6/4/2024 1744 YAKONA RD, PARKVILLE, MD, 21234
4/2/2024 3239 RYERSON CIR, HALETHORPE, MD, 21227	5/15/2024 8405 BAYBERRY RD, PARKVILLE, MD, 21234	6/11/2024 14 SOUTHSHIP RD, DUNDALK, MD, 21222
4/2/2024 2700 WASHINGTON AVE, HALETHORPE, MD, 21227	5/27/2024 1004 KIRKCOLM RD, LOCH RAVEN, MD, 21286	6/16/2024 124 BRANDON RD, GOVANS, MD, 21212
4/2/2024 301 FREDERICK RD, CATONSVILLE, MD, 21228	5/30/2024 1250 NEWFIELD RD, GWYNN OAK, MD, 21207	6/21/2024 1262 HALSTEAD RD, PARKVILLE, MD, 21234
4/2/2024 305 FREDERICK RD, CATONSVILLE, MD, 21228	5/31/2024 27 BRADBURY RD, OWINGS MILLS, MD, 21117	6/22/2024 7 MARONE CT, REISTERSTOWN, MD, 21136
4/2/2024 1196 SAINT AGNES LN, GWYNN OAK, MD, 21207		6/26/2024 430 CHARLES STREET AVE, TOWSON, MD, 21204
4/2/2024 1194 SAINT AGNES LN, GWYNN OAK, MD, 21207		6/29/2024 705 KINGSTON RD, GOVANS, MD, 21212
4/2/2024 605 NORTH POINT RD, HIGHLANDTOWN, MD, 21224		6/29/2024 8537 WINANDS RD, RANDALLSTOWN, MD, 21133
4/2/2024 3237 RYERSON CIR, HALETHORPE, MD, 21227		
4/3/2024 1196 SAINT AGNES LN, GWYNN OAK, MD, 21207		
4/3/2024 1194 SAINT AGNES LN, GWYNN OAK, MD, 21207		
4/3/2024 517 NORTH POINT RD, HIGHLANDTOWN, MD, 21224		
4/5/2024 7 WADE AVE, CATONSVILLE, MD, 21228		
4/9/2024 21 LEEWAY, DUNDALK, MD, 21222		
4/13/2024 6623 QUEENS FERRY RD, NORTHWOOD, MD, 21239		
4/13/2024 6625 QUEENS FERRY RD, NORTHWOOD, MD, 21239		

